Original/Duplicate/Triplicate
CONTRACT CERTIFICATE

SBR No. 323/1314
ದಿನಾಂಕ: 29/3/14

~~No.~~ ***First & Final*** (For Other Works) Date.....29/3/2014

Division: **BBMP, Byataranyanapura** Sub-Division: **BBMP, Vidyaranyapura**

Bill Received No. 82/99-3-14 Dated Divisional Cash Book Voucher No..... Dated.....
Sub Divisional **Work Code: 009-14-000043**

Schedule Docket No. Head of Account: **P-2434** **Est.Cost: 20.00 Lakhs** D.R.No. :

Name of Work (as per sanctioned estimate: **Improvements and Ashalting to Lakeshore Garden, APC, Hanuman layout roads in ward No 09 in Vidyaranyapura sub Division.**

Name of Contractor and Full Address: ***Karnataka Rural Infrastructure Development Limited, # 119, 11th Cross Road, Silvestra Arched, 3rd Floor, East Park Road, Malleshwaram, Bangalore - 03.***

Reference to Agreement No. **EE/BTP/BBMP/KRIDL/WQ/454/2013-14** **Dated: 21.02.2014**

Certified that the measurements were taken by me on 29/03/2014 and recorded of **Pages** 41 to 50
of measurement Book No. 8910 and that the work is satisfactorily executed. 8917 191653-59

Contractor **Officer-in-charge of work**

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore

Certified that the measurement were taken by me on ....29/03..... and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

II Memorandum of Payment

1)	Total value of work done or supplies made as per account within	
2)	Deduct amount to be held in reserve being .....percent Rs.....	
3)	" Balance	
4)	Deduct Payment:	
	a. Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No..... Amount	1981370=00
	adjusted towards cash advance recovery of	39627=00
	b. Payments Now made: cost store or other material supplied.	79255=00
	recovery of amount creditable to this/other work	118882=00
	Amount paid on this bill Cheque / Cash.	19814=00
		1981=00
		37173=00
5)	Balance being unpaid value of work done held in reserve.	
6)	Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.	
7)	Net amount due to or from Contractor unadjustments items.	Total del 296732=00
8)	Advance to Contractor for materials brought to site (as detailed) within.	
9)	Value of Government materials supplied.	By cheque 1684638=00
	Total amount adjusted -	

Contractor's Signature

Received Rs..... (in words).....
.....
by cash and by adjustment of Payment as per memorandum
(in final settlement of all demands)

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore
(For use in the Office)

Witness
1.
2.

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore

Dated Signature of Contractor
Paid by me by Cheque No. Dated.....
Cash Rs.....
Dated.....

Stamp

1981370=00
296732=00
1684638=00

Initials of Officer making payment **Executive Engineer**

Sl. No.		
1	Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods etc complete as per specifications and directions of engineer in charge of the work	Cum
2	Removing B.S. Slab Drain and stacking etc complete as per specifications and directions of engineer in charge of the work	Sqm
3	Refixing stone slabs of drains and pointing in CM (1:3) etc complete as per specifications and directions of engineer in charge of the work	Sqm
4	Scarifying stone metal crust 50mm to 100mm thick with pick axes along with premix carpet/surface dressing and stacking of old serviceable materials within a lead of 100 meters by manual means including cost of all labour charges etc complete as per specifications and directions of engineer in charge of the work	Sqm
5	Providing, laying, spreading and compacting graded stone aggregate to **wet mix macadam** specification including premixing the Material with water at OMC in mechanical mix plant carriage of mixed Material by tipper to site, laying in uniform layers with paver in sub-base / base course on well prepared surface and compacting with vibratory roller to achieve the desired density etc complete as per specifications and directions of engineer in charge of the work	Cum
6	Cleaning the existing WBM road surface including removing of binding materials and other foreign matter with wire bushes and small picks, sweeping with brooms or soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM of machineries, curing etc complete as per specifications and directions of engineer in charge of the work	Sqm
7	Providing and applying primer coat from 12.2 to 14.6kg per 10 sqm for surfaces of high porosity over prepared surface of granular base with cut back M.C.-70 or any other bitumen mixed with diesel at 13 kg per 10 sqm heated in bitumen boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries etc complete as per specifications and directions of engineer in charge of the work	Sqm
8	Providing and laying **semi dense bituminous concrete** 25mm thick with 100-120 TPH batch type HMP producing an average output of 75 tonnes per hour using crushed aggregates of specified grading, premixed with bituminous binder at 4.5 to 5% of mix and filler, transporting the hot mix to work site, laying with a hydrostatic paver finisher with sensor control to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem roller to achieve the desired compaction as per MORTH specifications clause No. 500.8 complete in all respects as per specifications. **With 80/100 grade bitumen,** etc complete as per specifications and directions of engineer in charge of the work	Cum
9	Road marking with hot applied thermoplastic compound with reflect rising glass beads on bituminous surface- providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface to level, uniform and free from streaks and holes etc complete as per specifications and directions of engineer in charge of the work	Sqm
10	Lead for Disposal of Debris shall be payable at carriage rates by Mechanical means inlcuding loading and unloading etc complete as per specifications and directions of engineer in charge of the work	Cum
	Total	
	Add 11% Applicalbe Taxes and Service charge to KRIDL	
	Grand Total	

CERTIFICATE :

1. Certified that the above work done satisfactory and no materials issued from departmentally.

ious Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	379.73	90.72	34449.11	379.73	34449.11	
-	-	480.60	50.11	24082.87	480.60	24082.87	
-	-	480.60	70.04	33661.22	480.60	33661.22	
-	-	2375.00	72.79	172876.25	2375.00	172876.25	
-	-	446.25	1121.04	500264.10	446.25	500264.10	
-	-	2375.00	10.53	25008.75	2375.00	25008.75	
-	-	2375.00	142.07	337416.25	2375.00	337416.25	
-	-	59.38	9981.36	592693.16	59.38	592693.16	
-	-	83.00	471.96	39172.68	83.00	39172.68	
-	-	349.35	72.71	25401.24	349.35	25401.24	
				1785025.62		**1785025.62**	
				196352.82		**196352.82**	
				1981378.44		**1981378.44**	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಯಲಹಂಕ ವಲಯ,
ಬೃ. ಬೆಂ. ಮ. ಸಂ., ಬೆಂಗಳೂರು-97